

Material Schedule - Job 79336

Client	BREE CONSTRUCTION	JOB	BREE RESIDENCE
ADDRESS		ADDRESS	3 LONG ROAD
		DATE	CHRISTCHURCH
			30/11/2016
			BREE CONSTRUCTION

Description	SKU Number	Qty	Unit	Rate	
PRENAILED FRAMES GND LEVEL					
Carters Manufacturing Brant Joint		9	each		
Tylok Nail Plate 68x180mm 6T10 EXT T/PLATE		31	each		
Tylok Nail Plate 68x180mm 6T10 INT T/PLATE		18	each		
Impulse NailandFuel Pk 90 ZB20550V		2	each		
Bottom Plate Length for Ext Walls 100mm		53.2	mtr		
Bottom Plate Length for Int Walls 100mm		30.0	mtr		
Cartage		12	load		
Labour Std Frame 45mm <3.0m High		5.4	m3		
Draughting Std Frame 45mm		5.4	m3		
90x45 mm Rad SG8 H1.2 MG KD EXT BOTTOM PLATE		53.2	mtr		
90x45 mm Rad SG8 H1.2 MG KD INT BOTTOM PLATE		30.0	mtr		
90x45 mm Rad SG8 H1.2 MG KD EXT DBL T/PLATE		63.9	mtr		
90x45 mm Rad SG8 H1.2 MG KD INT DBL T/PLATE		36.0	mtr		
90x45 mm Rad SG8 H1.2 MG KD EXT NOGS		130.9	mtr		
90x45 mm Rad SG8 H1.2 MG KD INT NOGS		66.0	mtr		
90x45 mm Rad SG8 H1.2 MG KD SKIRTING NOG		2.6	mtr		
90x45 mm Rad SG8 H1.2 MG KD EXT STUDS		409.9	mtr		
90x45 mm Rad SG8 H1.2 MG KD INT STUDS		222.4	mtr		
90x45 mm Rad SG8 H1.2 MG KD EXT T/PLATE		63.9	mtr		
90x45 mm Rad SG8 H1.2 MG KD INT T/PLATE		36.0	mtr		
190x45 mm Rad SG8 H1.2 MG KD LINTELS		11.4	mtr		
					[2/1.5, 4/2.1]
240x45 mm Rad SG8 H1.2 MG KD LINTELS		4.8	mtr		
					[2/2.4]
RANDOM SUPPLY OTHER GND LEVEL					
90x45 mm Rad SG8 H1.2 MG KD RANDOM		53.2	mtr		
PRENAILED FRAMES LEVEL 1					
Carters Manufacturing Brant Joint		6	each		
Tylok Nail Plate 68x180mm 6T10 EXT T/PLATE		24	each		
Tylok Nail Plate 68x180mm 6T10 INT T/PLATE		9	each		
Impulse NailandFuel Pk 90 ZB20550V		2	each		
Bottom Plate Length for Ext Walls 100mm		16.2	mtr		
Bottom Plate Length for Int Walls 100mm		5.0	mtr		
Bottom Plate Length for Ext Walls 100mm Raking		20.3	mtr		
Bottom Plate Length for Int Walls 100mm Raking		10.2	mtr		
Bottom Plate Length for Ext Walls 150mm Raking		4.4	mtr		

Cartage	26	load		
Labour Std Frame 45mm <3.0m High	0.7	m3		
Labour Std Frame 45mm 3.0 6.0m High	1.6	m3		
Labour Raking Frame 45mm	2.6	m3		
Labour Raking Frame 45mm 140mm and Over	0.7	m3		
Draughting Std Frame 45mm	2.2	m3		
Draughting Raking Frame 45mm	2.6	m3		
Draughting Raking Frame 45mm 140mm and Over	0.7	m3		
90x45 mm Rad SG8 H1.2 MG KD EXT BOTTOM PLATE	36.5	mtr		
90x45 mm Rad SG8 H1.2 MG KD INT BOTTOM PLATE	15.2	mtr		
90x45 mm Rad SG8 H1.2 MG KD EXT DBL T/PLATE	44.0	mtr		
90x45 mm Rad SG8 H1.2 MG KD INT DBL T/PLATE	18.3	mtr		
90x45 mm Rad SG8 H1.2 MG KD EXT NOGS	138.8	mtr		
90x45 mm Rad SG8 H1.2 MG KD INT NOGS	61.0	mtr		
90x45 mm Rad SG8 H1.2 MG KD EXT STUDS	383.0	mtr		
90x45 mm Rad SG8 H1.2 MG KD INT STUDS	223.2	mtr		
90x45 mm Rad SG8 H1.2 MG KD EXT T/PLATE	44.0	mtr		
90x45 mm Rad SG8 H1.2 MG KD INT T/PLATE	18.3	mtr		
140x45 mm Rad SG8 H1.2 MG KD EXT BOTTOM PLATE	4.4	mtr		
140x45 mm Rad SG8 H1.2 MG KD EXT DBL T/PLATE	5.4	mtr		
140x45 mm Rad SG8 H1.2 MG KD LINTELS	13.8	mtr		
[4/1.2, 6/1.5]				
140x45 mm Rad SG8 H1.2 MG KD EXT NOGS	21.1	mtr		
140x45 mm Rad SG8 H1.2 MG KD EXT STUDS	51.5	mtr		
140x45 mm Rad SG8 H1.2 MG KD EXT T/PLATE	5.4	mtr		
190x45 mm Rad SG8 H1.2 MG KD LINTELS	7.2	mtr		
[4/1.8]				
RANDOM SUPPLY OTHER LEVEL 1				
90x45 mm Rad SG8 H1.2 MG KD RANDOM	40.9	mtr		
90x45 mm Rad SG8 H1.2 MG KD UB PLATE	16.3	mtr		
140x45 mm Rad SG8 H1.2 MG KD UB PLATE	8.2	mtr		
140x45 mm Rad SG8 H1.2 MG KD WALL PLATE	1.7	mtr		
RANDOM SUPPLY BALANCE OF ROOF				
70x35 mm Rad SG8 H1.2 MG KD UB PLATE	8.4	mtr		
45x45 mm Rad SG8 H1.2 MG KD UB PLATE	8.4	mtr		
70x45 mm Rad SG8 H1.2 MG KD PURLINS	113.9	mtr		
140x45 mm Rad SG8 H1.2 MG KD UB PLATE	8.4	mtr		
190x45 mm Rad SG8 H1.2 MG KD SKYLIGHT TRIM	4.0	mtr		
190x45 mm Rad SG8 H1.2 MG KD SOLID BLOCKING	31.3	mtr		
190x45 mm Rad SG8 H1.2 MG KD UB PLATE	19.6	mtr		
HS200x45 Hyspan H3 RAFTERS	200.4	mtr		
[17/4.8, 22/5.4]				

--	--	--	--	--

This job has no tags defined.

#79336 · FRAMING ONLY · QS: Steve (Central) · Origin: Central · 320m² · Grade: G - CA · ONE OFF CHRISTCHURCH BREE 123

Created: 30 Nov 2016 15:15:30 by Steve · Modified: 30 Nov 2016 15:18:22 by Steve